

ITV Checklist



INSTALLATION REPORT

Model:	Installer Company:
Serial Number:	Technicians Name:
Customer:	Installation Date:
Address:	Commissioning Date:
Country:	State/Region:
City:	

INSPECTIONS

Are there any aesthetic defects? (Provide images)	Yes:	No:
Are there any damage to the refrigeration components/equipment? (Provide images)	Yes:	No:
Are all the protective films removed?	Yes:	No:
Front:		
Rear:		
Is the installed equipment level? (Adjust if needed)	Yes:	No:
Approved water filter installed? (Provide images)	Yes:	No:
Back flow protection device fitted? (Provide images)	Yes:	No:
No direct exposure to heat sources? (Ovens, sunlight, etc)	Yes:	No:
Ambient temperature within operating range? (10~43 °C)	Yes:	No:
Water pressure verified? (min. 1 bar / max. 6 bar)	Yes:	No:
Inlet water temperature within range? (10~30 °C)	Yes:	No:
Drain line connected with slope? (min. 3 cm/m).	Yes:	No:
Voltage and frequency match data plate?	Yes:	No:
Dedicated line with circuit breaker and RCD?	Yes:	No:
Proper grounding verified?	Yes:	No:
Power cord and plug in good condition?	Yes:	No:

START UP TEST/RUN TEST

Initial water fill completed correctly?	Yes:	No:
No water leaks detected?	Yes:	No:
First ice cycles checked? (shape/size correct)	Yes:	No:
No abnormal noises or vibrations?	Yes:	No:
Bin full shut-off tested and functional?	Yes:	No:
Condenser airflow verified?	Yes:	No:
Water pump working properly?	Yes:	No:
Drain pump working properly? (if applicable)	Yes:	No:
Record the time between harvests?	Mins:	

HANDOVER TO CUSTOMER

Customer instructed on cleaning & maintenance?	Yes:	No:
Customer informed about filter replacement?	Yes:	No:
Customer confirms proper operation?	Yes:	No:

Remarks:

Installer Signature:

Customer Signature:

skope.com

1800 121 535

skope@skope.com